

variation claim compiler

1. Project Overview

Project Name	Golf Hillside	Project Code	GH001
Client	AFE (Al Futtaim Engineering)	Contractor	AF Construction LLC
Location	Dubai Hills Estate — Zone 3	Contract Value	AED 999,852
Scope	LOD 300–400 BIM Modeling & SDs	Disciplines	ARCH + MEP (Multi-discipline)
Start Date	01 May 2025	Planned End	31 May 2026
Current Stage	Shop Drawing Extraction	Status	Active
Building	B+G+P+20 on Plot AC-652	Consultant	LACASA
Team Size	39 (31 offsite)	Progress	98% (MEP)

2. Data Flow

Step	Action	Source	Details
1	Read project scope	DB-A Projects Master	Original 638 dwgs, actual 554 dwgs
2	Extract issue evidence	DB-4 RFI/Issues/Clash	62 issues (14 design + 40 hard clash + 7 soft + 1 missing)
3	Extract communications	DB-5 Communications	228 records (6 emails + 6 MOMs + 216 transmittals)
4	Read commercial baseline	DB-8 Invoicing BOQ	LOD 400: AED 923,807 across 10 line items
5	Compile variation register	DB-10 Variation Register	259 variation drawings (Aug-Dec 2025)
6	Generate claim output	DB-10 Output	Structured claim with evidence mapping

3. CONTRACT BASELINE — BOQ BREAKDOWN

Source: DB-8 Commercial Invoicing — Golf Hills BOQ BIM Services Claim.xlsx

3.1 LOD 400 — Modelers & Shop Drawings

Package	Rate (AED)	Till Sep	Claimed Oct	Claimed Dec	Cumulative	Cum %
Architecture LOD 400	80,371	-	8,337	25,109	33,446	41.6%
Landscape LOD 400	16,773	-	-	-	-	0%
ID Package LOD 400	119,953	-	33,696	64,220	97,916	81.6%
Structure LOD 400	85,788	-	15,179	29,279	44,458	51.8%
MEP Package LOD 400	442,868	205,296	152,277	121,189	478,762	108.1%

3.2 LOD 400 — Coordinators

Package	Rate (AED)	Claimed Oct	Claimed Dec	Cumulative	Cum %	AFE Certified
Arch Coordinator	19,354	1,751	5,290	7,041	36.4%	6,589
Landscape Coord.	3,871	-	-	-	0%	-
ID Coordinator	30,966	1,860	20,578	22,438	72.5%	10,322
Structure Coord.	19,354	2,965	5,689	8,654	44.7%	7,803
MEP Coordinator	104,509	31,290	24,901	98,375	94.1%	34,836

3.3 Commercial Summary

Total LOD 400 Contract	AED 923,807
Total LOD 500 Contract	AED 76,045
Grand Total Contract	AED 999,852
Cumulative Claimed (LOD 400)	AED 791,090
AFE Certified Total	AED 489,114
Certification Gap	AED 301,976 (38.2% uncertified)
MEP Overclaim	MEP Package at 108.1% — overclaimed by AED 35,894

4. VARIATION DRAWING REGISTER

Source: DB-10 Variation Register — Golf Hillside Report.xlsx (Variation Sheets)

4.1 Drawing Completion Status

Original Scope	638 drawings
Actual Drawing Count	554 drawings
Additional (Variation) Drawings	250 drawings
Total Produced	776 drawings (526 actual + 250 additional)
SD Completion (Original)	94.9%
SD Completion (Additional)	100%
Model Completion (LOD 400)	98.4%
Model Completion (Variations)	0.26%

4.2 Variation Drawings by Month

Month	Drawing Count	Key Services	Status
Aug-Sep 2025	26	WBW (17), MEP Coord (9)	Completed / Submitted
October 2025	99	GSM (15), CCTV (14), WBW (14), MEP Coord (11), Power (10), FA (8), Tel & Data (8)	Submitted
November 2025	47	WBW (27), MEP Coord (8), FF/CHW/AC/DR/WS/BMS (6)	Submitted
December 2025	87	Core WBW (28), ACS (18), SBW (14), CBS (4), GSM (4)	Submitted

4.3 Variation Service Breakdown (Total: 259 drawings)

Service	Count	% of Variations	Category
Wall Builders Work (WBW + Core WBW)	67	33.6%	Floor Plan / Schedule / Section
MEP Coordination	30	11.6%	Floor Plan / Section
GSM	20	7.7%	Floor Plan
ACS (Access Control)	19	7.3%	Floor Plan
CCTV	14	5.4%	Floor Plan
SBW (Structural)	14	5.4%	Floor Plan
Power (all variants)	14	5.4%	Floor Plan
Fire Alarm (FA)	10	3.9%	Floor Plan
Tel & Data	8	3.1%	Floor Plan
Lighting	6	2.3%	Floor Plan
CBS	6	2.3%	Cable backbone system