

Joseph Engineering Services

MONTHLY PROGRESS REPORT

1. PROJECT OVERVIEW

Project Name	Golf Hillside	Project Code	GH001
Client	M/S. EMAAR (developer)	Contractor	AF Construction LLC (Al-Futtaim)
Location	Dubai Hills Estate	Contract Value	AED 999,852
Scope	LOD 300–400 BIM + Shop Drawing	Disciplines	Arch Lands ID Str MEP
Start Date	01 May 2025	Planned End	31 May 2026
Current Stage	Submission	Status	Active
BEP Status	Submitted	MIDP Status	Not Started
Team Size	39 (31 offsite)	Zone Structure	B+G+P+20 on Plot AC-652
Consultant	LACASA	Last Claim	Jan 5, 2026 (Jun-Dec 2025 cum.)

23.16% Overall ARCH Claim	804 MEP Drawings	2/3 ARCH Milestones	~56 Active Issues
------------------------------	---------------------	------------------------	----------------------

Key Remark: ARCH MS3 (AED 75,850) currently In Progress — project on Hold awaiting client inputs. MEP shop drawings 98% complete. 4 clash detection rounds completed. AED 213,955 claimed YTD per PA Tracker.

EXECUTIVE SUMMARY

The Golf Hillside project (B+G+P+20 residential building on Plot AC-652, Dubai Hills Estate) reached **98% MEP shop drawing progress** as of March 2026. The ARCH stream has completed Milestones 1 (100%) and 2 (75.55%), with Milestone 3 (AED 75,850, 28.79% of ARCH scope) currently In Progress. Total claimed YTD per PA Tracker: **AED 213,955 (56.84% of Arch contract value AED 376,430)**. Submitted to AFE Contracting on 5 Jan 2026 covering Jun-Dec 2025 cumulative period. Project is on hold pending client inputs before final close-out.

DRAWING PROGRESS

Overall Progress: 98% (MEP) / 23.16% (ARCH)

Discipline	Total	Submitted	Approved	Under Review
MEP (all disciplines)	804	804	0	804
Architectural	135	58	—	58
Landscape	40	28	—	28
ID	186	63	—	63
Structure	164	52	—	52

MILESTONE STATUS

Milestone	Type	Weightage	Planned Date	Status	Completion %
ARCH Milestone 1	Commercial	42.39%	May 2025	Achieved	100%

Milestone	Type	Weightage	Planned Date	Status	Completion %
ARCH Milestone 2	Commercial	28.82%	Jun 2025	Achieved	75.55%
ARCH Milestone 3	Commercial	28.79%	Sep 2025	In Progress	0%
MEP Shop Drawings	Production	N/A	Ongoing	In Progress	98%
Coordination Package	Production	N/A	Ongoing	In Progress	95%
Infrastructure As-Built	Production	N/A	Ongoing	In Progress	90%

FINANCIAL OVERVIEW

Package	Lumpsum (AED)	Claimed (AED)	Balance (AED)	Claimed %
ARCH (MS-1 + MS-2 + part MS-3)	376,430	213,955	162,475	56.84%
MEP	547,377	TBC	TBC	~98% complete
Total	999,852	213,955+	—	—

CLASH DETECTION TRACKER

Round	Date	Type	Items	Status
Round 1	16 Jan 2026	Hard Clash — Federated Model	Initial	Resolved
Round 2	11 Feb 2026	Hard Clash — 3BR Resolution	—	Resolved
Round 3	26 Feb 2026	Hard Clash — NWF Export Review	—	Resolved
Round 4	04 Mar 2026	Hard Clash — Active Resolution	—	Open

RFI / ISSUES / CLASH TRACKER

Issue Type	Discipline	Count	Status
Hard Clash	ARCH Coordination	13	In Progress
Hard Clash	MEP Coordination	27	In Progress
Soft Clash	Architectural	5	In Progress
Soft Clash	MEP	2	In Progress
Design Issue	Architectural	4	In Progress
Query	Architectural	3	In Progress
RFI	Architectural	1	Open
Missing Info	Architectural	1	Closed

COMMUNICATIONS SUMMARY (LAST 7)

Date	Type	Subject	Participants
May 2025	Meeting	ARCH Kickoff Meeting	JES, EMAAR, LACASA
Jun 2025	MOM	MOM - 25 June 2025	Project Team, AFE Contracting
Oct 2025	MOM	MOM - 17 October 2025	Project Team, EMAAR
Nov 2025	MOM	MOM - 12 November 2025	Project Team, EMAAR
—	Transmittal	MEP Shop Drawing Batch 1-3	JES → LACASA / EMAAR
—	Transmittal	Coordination Package (NWC/NWD)	JES → LACASA
Feb 2026	Email	BIM Meeting Agenda — 27 Feb 2026	Project Team

KEY ISSUES / RISKS

1. ARCH Milestone 3 (AED 75,850) is in progress but PA pending — client inputs blocking. **2.** Round 4 clash detection actively being resolved — 40 hard clashes across ARCH and MEP. **3.** Manmonth utilisation at 23.16% claim achieved vs 40.75% as per proposal — 17.59% gap.

NEXT MONTH FORECAST

- Complete Round 4 clash resolution and issue final clash-free coordinated models
- Process ARCH Milestone 3 claim (AED 75,850 — 28.79% of ARCH scope)
- Resolve 17 plugin-critical ARCH items (DB-7, DB-10, DB-9/DB-11)
- Finalize MEP shop drawing approvals and address review comments
- Project close-out planning — target May 2026 completion

MANMONTH CONSUMPTION

Stream	Estimated MM	Consumed MM	Utilization %	Remaining
MEP	92.7	90.84	97.99%	1.85
ARCH (non-MEP)	79.6	42	52.76%	37.6

Stream	Estimated MM	Consumed MM	Utilization %	Remaining
Total	172.3	132.84	77.10%	39.45