

WPH KSA — 22-142 Water Park Hotel

LOD 200 to LOD 350 | ID & Joinery (Architectural) | Dec 2025 – Feb 2026

Employee KPI Report

22.6 MM	15.4 MM	7.2 MM	0.97
Total Budget	Consumed	Remaining	Efficiency Index

Client	DSA Architects International	PM	Monika Elango
Contract Value	AED 167,775	Team Size	11 (peak: 13 in Jan)
Total Deliverables	197 drawings	Status	On Track (declining EI)
POC	Marlon Sua (DSA)	Last Claim	No claim yet — planning Apr 2026

1. MONTHLY MANMONTH CONSUMPTION

Tracks monthly resource consumption against the 22.6 MM budget. Data sourced from DB-9 Manmonth Consumption Tracker, populated from DSA Timesheets (Dec 2025 – Feb 2026).

Month	Consumed MM	Cumulative MM	Remaining	Burn Rate	Progress	EI	Health
Dec 2025	0.6	0.6	22.0	2.8%	12.0%	4.29	On Track
Jan 2026	6.9	7.5	15.1	33.2%	38.0%	1.14	On Track
Feb 2026	7.8	15.4	7.2	68.0%	66.0%	0.97	On Track
TOTAL	15.4	15.4	7.2	68.0%	66.0%	0.97	—

Efficiency Index Scale: ≥1.0 Efficient | 0.8–1.0 Acceptable | <0.8 Attention Needed

Key: Consumption rose from 6.88 MM (Jan) to 7.85 MM (Feb). EI declined from 1.14 to 0.97 — still acceptable but trending down. 68% burn vs 66% progress — nearly on the efficient frontier.

2. RESOURCE DEPLOYMENT

WPH KSA has 11 active team members across 5 roles. Review hierarchy: Modelers → Senior Modelers → Coordinator → PM.

Name	Role	Reviewer	Notes
Monika Elango	Project Manager	—	PM oversight
Venkateshan G	BIM Coordinator	—	Coordinator
Vignesh S	Senior Modeler	—	Reviews Arumugesh, Dhanush, Anjana
Lexmanraj K	Senior Modeler	—	Reviews Sumathi, Supriya, Mahadir, Kandar
Anjana	BIM Modeler	Lexmanraj K	Full capacity in Jan (176 hrs)
Sumathi	BIM Modeler	Lexmanraj K	168 hrs / 0.95 MM
Kandarathithan	BIM Modeler	Lexmanraj K	EmpCode 565
Mahadir	BIM Modeler	Vignesh S	LOD-350 scope, 110 hrs
Arumugeshwaran S	BIM Modeler	Vignesh S	105 hrs / 0.60 MM
Dhanush	BIM Modeler	Vignesh S	95 hrs / 0.54 MM
Supriya	Jr Modeler	Lexmanraj K	55 hrs / 0.31 MM
Manikandan M.	Jr Modeler	Lexmanraj K	39 hrs / 0.22 MM
Mohamed Mahsoom	Jr Modeler	Vignesh S	Joined Feb (105 hrs / 0.60 MM)
Harish Kumar	BIM Modeler	Vignesh S	Joined Feb (16 hrs)

2.1 Role Distribution

Role	Count	%	Description
Project Manager	1	9.1%	PM oversight, client interface
BIM Coordinator	1	9.1%	Quality control, review management
Senior Modelers	2	18.2%	Complex modeling, team review
BIM Modelers	6	54.5%	Production modeling
Jr Modelers	3	27.3%	Support modeling, annotations
TOTAL	13	100%	Peak: Jan 2026 (incl. Rhema, Dillibabu)

3. MONTHLY KPI TRACKER

Employee	Role	Dec MM	Jan MM	Feb MM	Total MM
Monika Elango	PM	—	—	—	—
Venkateshan G	BIM Coor	—	0.81	0.95	1.76
Vignesh S	Senior M	0.16	0.86	—	1.02
Lexmanraj K	Senior M	0.18	0.82	—	1.00
Anjana	BIM Mode	0.13	1.00	—	1.13
Sumathi	BIM Mode	—	0.82	0.95	1.77
Kandarathithan	BIM Mode	—	0.60	—	0.60
Mahadir	BIM Mode	0.07	0.63	—	0.70
Arumugeshwaran S	BIM Mode	—	0.11	0.60	0.71
Dhanush	BIM Mode	0.13	0.54	0.57	1.24
Supriya	Jr Model	—	0.11	0.31	0.42
Manikandan M.	Jr Model	—	0.22	0.14	0.36
Mohamed Mahsoom	Jr Model	—	—	0.60	0.60
Harish Kumar	BIM Mode	—	—	0.09	0.09
Rhema	BIM Mode	—	0.31	—	0.31
Dillibabu	BIM Mode	—	0.05	—	0.05
TOTAL		0.63	6.88	7.85	15.36

KPI Metric	Dec 2025	Jan 2026	Feb 2026	Trend
Resources Deployed	5	13	11	+
Total Hours Logged	118.5	1,212	1,383	+
Monthly Manmonths	0.63	6.88	7.85	+
Cumulative MM	0.63	7.51	15.36	+
Budget Consumed (%)	2.8%	33.2%	68.0%	+
Overall Progress (%)	12%	38%	66%	+
Efficiency Index	4.29	1.14	0.97	↓

4. BUDGET PROJECTIONS

Based on current consumption patterns, the following scenarios project the remaining budget runway for WPH KSA from March 2026 onwards.

Scenario	Monthly Burn	Months Remaining	Projected End	Assessment
Current Rate (Feb pace)	7.8	0.9	Late Mar 2026	Very Tight
Average Rate (3-month avg)	5.1	1.4	Early Apr 2026	Tight
Reduced Rate (6 resources)	3.5	2.1	May 2026	Comfortable
Accelerated (13 resources)	8.5	0.9	Late Mar 2026	Risk of Overrun